Lake County Community Traffic Safety Team (CTST)

Traffic Signal Requests - Completed

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2007 - 2	CR 466 @ Chula Vista	In-House	1/22/2007	Traffic Signal	Request Traffic Signal Study; Signal not warranted at this time.	COMPLETED
2007 - 3	Thomas Rd. @ Urick St.	GMB	3/7/2007	Traffic Signal	Design completed – Signal has not been installed due to maintenance conflict. Fruitland Park did not warrant.	NOT WARRANTED / CLOSED
2007 - 4	Citrus Tower Blvd. @ Hooks St.	TOA	5/11/2007	Traffic Signal	Currently in design phase; requested future traffic projection to be included in study.	COMPLETED
2007 - 4 Revision	Citrus Tower Blvd. @ Hooks St.	HNTB	7/24/2007		Revised updated design – given to HNTB; Construction near completion; Waiting on power. Complete and turned on as of 3/25/08	COMPLETED
2007 - 5	Hancock Rd. @ Hooks St.	GMB	5/11/2007	Traffic Signal	Design completed and sent to Traffic Ops.	COMPLETED
					Revised design; Completed and sent to Traffic Ops. PO issued and received by the contractor. Underground construction work to begin June 30. Poles were ordered and placed.	COMPLETED
2007 - 5 Revision	Hancock Rd. @ Hooks St.	HNTB	7/13/2007			COMPLETED
2007 - 6	Old Hwy 441 @ David Walker Dr.	GMB	6/12/2007	Traffic Signal	Study completed; Signal not warranted at this time.	COMPLETED
2007 - 7	Wolf Branch Rd. @ Britt Rd.	GMB	10/12/2007	Traffic Signal	forwarded to FDOT; Request to update previous study done approx. 2-years ago. No funding available for intersection improvement.	NOT WARRANTED / CLOSED
2007 – 8	SR 44 (formally CR 44B) / Waycross Ave.	FDOT	2/25/2008	Traffic Signal	Information referred to FDOT (per Denis Dietz); Future 4-lane improvements.	CLOSED

LEGEND

COMPLETED

Traffic Signal Requests

Lake County Community Traffic Safety Team (CTST)

Traffic Signal Requests - Completed

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2008 – 1	SR 40 @ Alcoa Rd. / Sixth St./ River Road	FDOT	06/01/08	Traffic Signal	Request for re-evaluation of Traffic Signal Warrant Study. Copies of FDOT's evaluation/ completed studies mailed to citizen (2/15/08) and advised that re-evaluation will be re-visited within next 3-years.	COMPLETED
2008 – 2	SR 44 / Caballo Rd.	FDOT	3/28/2008	Traffic Signal	Request for traffic signal. Not warranted at this time, as volume is too low. Recommend shrubbery removal to improve site distance.	COMPLETED
2008 - 3	E. Orange Ave. @ Abrams Road	In-House	4/7/2008	Traffic Signal	Evaluation completed; Signal not warranted–Traffic Operations will install 'Intersection ahead' signs.	COMPLETED
2008 - 4	Hancock Rd. / Summit Greens Entrance	County	7/8/2008	Traffic Signal	Approach counters placed week of 9/15/08. Study complete – directional medians recommended.	COMPLETED
2009 - 3	U.S. 27 / Spring Lake Rd. --- Fruitland Park	County	Aug-09	Traffic Signal	Forwarded to FDOT; Request to update previous study done approx. 2-years ago. Not warranted.	NOT WARRANTED / CLOSED
2010 - 6	N. Hancock Rd. / Summit Green	County	03/01/10	Traffic Signal	Request for Traffic Signal. Signal not justified a this time. Some signage recommendations will be addressed. Intersection warning signs will be installed. Other recommendations are being reviewed.	NOT WARRANTED / CLOSED

LEGEND

COMPLETED

Traffic Signal Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2007 - 1	Palmetto Road	County	1/22/2007	Safety Study	Request for Speed table; Speed Table not warranted at this time.	COMPLETED
2007 - 2	SR 19 @ CR 445	FDOT	1/22/2007	Speeding	Speeding concerns; No problem found.	COMPLETED
2007 - 3	CR 48 (US 27 to SR 19)	County	1/22/2007	Speeding	Posted speed limit	COMPLETED
2007 - 4	Chain O'Lakes to Grand Island Shores	County	1/22/2007	Speeding	Speed table not warranted.	COMPLETED
2007 - 5	Lakeshore Dr. (Minneola)	County	1/22/2007	Speeding	Updated speed study	COMPLETED
2007 - 6	Sunrise Lakes (4-corners)	County	3/6/2007	Speeding	Enforcement requested	COMPLETED
2007 - 7	SR 19 @ Palatlakaha Creek Boat Ramp	County	5/18/2007	Speed Study	Reduce speed in area; boat trailers pulling in and out of park area. Letter sent to FDOT; Response letter from FDOT 1010/08 – safety review completed; need for northbound left turn lane @ Bible Camp Rd. as funds become available. Northbound side road warning sign to be installed and no-passing zone be striped from left turn transition @ Jim Payne Rd. to Palatlakaha Creek Bridge. Recommended existing 50mph speed zone to 45mph in area; install advance signing for Palatlakaha Creek Boat Ramp for guidance to motorists.	WORK COMPLETED; WAITING ON FUNDING FOR LEFT-TURN LANES
2007 - 8	CR 33 @ Simon Brown Rd.	County	9/5/2007	Safety Study	Rumble Strips placed, but then removed.	COMPLETED
2007– 9	Cactus/Sunset Dr. and Lake Eleanor/Sunset Dr.	County	9/12/2007	Speed Study	No speeding problem found.	COMPLETED
2007– 10	2nd St. (Dona Vista)	County	9/17/2007	Speed Study	No speeding problem found.	COMPLETED
2007 - 11	Sailfish Avenue (Fruitland Park)	County	10/2/2007	Speed Study	Speed study not warranted. Enforcement requested and turned over to Fruitland Park PD.	COMPLETED
2007 - 12	Old Eustis Rd.	County	10/10/2007	Speed Study	Speed table not warranted.	COMPLETED
2007 - 13	Pacific Avenue (Clermont)	County	10/10/2007	Speed Study	Speed table not warranted.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed (continued)

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2007 - 14	10613 Lakeshore Dr. (Clermont)	County	10/18/2007	Speed Study	Request for speed/traffic count or copies of statistical data, if study completed. Complaint received from citizen about speeding from 5-	COMPLETED
2007 - 15	CR 448 @ Lake Jem Bridge	County	10/18/2007	Traffic Safety	Complaint of cars passing school bus at curve; request signs for school bus stop ahead on both sides. School bus signs installed in both directions.	COMPLETED
2007 - 16	North Buckhill Rd.	County	10/18/2007	Speed Study	Speeding in area (55mph-60mph) with no speed signs posted; request speed limit signs in area. Note – No signs on clay sections, as there is no guarantee for condition of road. No general statute for clay roads due to daily weather conditions.	COMPLETED
2007 - 17	Webster Hill Rd. (Umatilla)	County	11/13/2007	Speed Study	Speeding in area and enforcement conducted.	COMPLETED
2007 - 18	Youth Learning Center (CR 450A)	County	12/11/2007	Traffic Safety	Request for flashing and/or warning signs for the facility and a crosswalk. Guardrail between sidewalk and road. There is not a good place or need for a crosswalk.	COMPLETED
2008 - 1	Country Squire Road	County	1/16/2008	Speed Study	Request for speed bumps. Maintained for 750 starting at Fisherman's Rd.	COMPLETED COMPLETED
2008 - 2	US 441 / CR 44	FDOT	1/17/2008	Safety	Traffic problem with 2-left turn lanes and merging traffic. Request sent to FDOT to re-evaluate problem.	COMPLETED
2008 - 3	US 441 / Fern Drive / Sunnyside	County	1/17/2008	Safety	Potholes on edge of roadway (main street to 3-way stop). – Work order submitted to repair potholes.	COMPLETED
2008 - 4	E. Lake Jem Road	County	2/14/2008	Speed Study	Request for speed enforcement; Not warranted as road is properly posted at 25mph.	COMPLETED
2008 - 5	Oak Street	County	2/14/2008	Speed Study	Speeding in neighborhood -posted 25mph & branches covering signs. Branches trimmed from signs. Traffic Calming Procedures / Speed Limit Brochure sent to citizen.	COMPLETED
2008 – 6	Treadway School Road (in front of elementary school) – Leesburg	County	2/21/2008	Safety Study	Traffic concerns (when school is in session); Copy forwarded to Traffic Operations and Public Works Engineers for review.	COMPLETED
2008 - 7	Pine Valley Drive (Mt. Plymouth)	County	2/28/2008	Speed Enforcement	Request for Speed Enforcement (morning and evening commute); Enforcement conducted.	COMPLETED
2008 – 8	Lakeshore Drive (Eustis) – 441/Downtown Eustis	County	2/28/2008	Speed Study	City of Eustis requesting to lower speed to 25mph for entire corridor. Speed Study currently underway and discussion to change entire corridor to 35mph. Nothing resolved.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed (continued)

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2008 – 9	Greater Pines Boulevard (Clermont)	County	3/5/2008	Speed Study	Speeding concerns. Traffic Calming Procedures & Speed Limit Brochure sent to citizen. .	COMPLETED
2008 - 10	Layton St. (Leesburg)	County	4/18/2008	Speed Enforcement	Citizen requested traffic calming measures. Traffic Calming Procedures & Speed Limit Brochure sent to citizen.	COMPLETED
2008 - 11	Mt. Homer Rd./Huffstetler Rd.	County	6/5/2008	Multi-Way Stop Study	Railroad present with gate and stop bars. Multi-Way stop study done, but does not meet warrant and will be re-evaluated in future.	COMPLETED
2008 - 12	E. Crooked Lake Dr.	County	7/2/2008	Speed Study	Re-opened study and appended completed report. Speed tables will be designed.	COMPLETED
2008 - 13	Tomato Hill Rd.	County	7/16/2008	Speed Study	Processing raw data for result. --- Report completed on 8/26/08; Not warranted at this time.	COMPLETED
2008 - 14	CR 466A	County	8/21/2008	Safety Study	Hazardous potholes; side of road has drop-offs (washed out). Work Order filled out to repair potholes.	COMPLETED
2008 - 15	Seminole Springs Elementary School (Sorrento)	County	9/3/2008	Safety	School requested 'no parking signs' be removed from right of way. Signs removed.	COMPLETED
2008 - 16	Lester Drive	County	9/8/2008	Traffic Volume	Approach counters set out; Volume not warranted at this time.	COMPLETED
2008 - 17	4-Corners / Woodcrest Way @ Wood Flower Way	County	9/3/2008	Speed / Safety	Will set out approach counters week of 9/15/08. Completed 11/08; No speed problem found, as volumes are too low for multi-way stop control @ Wood Flower & Woodcrest Way.	COMPLETED
2008 - 18	Grays Airport Rd. @ Lake Griffin Rd.	County	9/8/2008	Multi-Way Stop Study	Approach counters set out on 9/8/08. Multi-way stop not warranted at this time - not supported by volume or crash experience.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed (continued)

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2008 - 20	Rolling Acres Rd. / US 27-441	County	9/18/2008	U-Turn Sign & Left Turn Sign	Request for U-turn sign facing 27/441 (on Rolling Acres Rd. eastbound) and request for left-turn sign for local plaza. U-turn sign already in median.	COMPLETED
2008 - 23	CR 44 @ Mid-Florida Lakes area	County	11/10/2008	Speeding	Citizen request status of speed reduction in area & speed limit signs. Request for traffic enforcement in area. Traffic Signal installed.	COMPLETED
2008 - 25	Courtyard Lane (Groveland)	County	11/20/2008	Safety	Annexed by City of Groveland; Groveland PD advised residents cannot ride golf carts unless City approves ordinance.	COMPLETED
2008 - 28	SR 44 Corridor and Whitney Rd.	County	12/9/2008	Crash Data	Citizen requested crash data for area; information submitted.	COMPLETED
2008 - 29	US 441 / Dora Avenue	County	12/15/2008	Safety	Citizen request for NEV crossing (neighborhood electric vehicle) & reduction of speed limit. Resolution approved at BCC for golf cart usage on county maintained roads. City of Tavares installing NEV crossing signs.	COMPLETED
2009 - 3	Wekiva Pines Blvd.	County / FDOT	1/30/2009	Safety	Request safety study of area, due to recent traffic crash (area has had 62-previous crashes). FDOT looking into this. Driveway signs installed.	COMPLETED
2009 - 4	SR 19 & Orange Avenue (Dona Vista)	FDOT	2/12/2019	Safety / Speed	Safety Study requested due to recent traffic fatality and previous traffic crashes, as well as, heavy truck traffic from Dexter Plastic Plant. Not warranted at this time.	COMPLETED
2009 - 5	SR 19 / US 27	County	3/9/2009	Crash Data	Requested crash data sent on intersection; information submitted.	COMPLETED
2009 - 6	SR 19 (Intersections with Mills St.; CR 450A; Cassady St./Guerrant St.; CR 450E (Collins St.) and CR 450 (Ocala/Bulldog)	County	3/16/2009	Crash Data	HNTB requesting crash data to cross-reference with State crash data; (Preparing proposal for CR 33 and SR 19); Crash Data submitted.	COMPLETED
2009 - 7	CR 33 (between SR 50 and Simon Brown Road0	County	3/16/2009	Crash Data	HNTB requesting crash data to cross-reference with State crash data; (Preparing proposal for CR 33 and SR 19); Crash Data submitted.	COMPLETED
2009 - 8	Second Avenue and Florida Avenue (Umatilla)	County	3/31/2009	Safety Study	Citizen requesting speed bumps. Speed table not warranted at this time (dead end streets in area).	COMPLETED
2009 - 9	Myrtle Lake Avenue (Fruitland Park)	County	4/2/2009	Speeding Issues	Citizen advised he had contact with LCSO for enforcement, but problem continues. Also advised he contacted Fruitland Park PD. No problem found; turned over to Umatilla PD.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed (continued)

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2009 - 10	Peru Rd. (Umatilla)	County	4/12/2009	Harassment of Bicycle Riders	Citizen requesting enforcement in area due to motorists harrassing bicycle riders. Information forwarded to LCSO. No problem found; turned over to Umatilla PD.	COMPLETED
2009 - 11	Sackamaxon Drive (Mt. Plymouth)	County	4/15/2009	Speeding Issues	Citizen requesting enforcement in area due to handicap child in neighborhood. Information forwarded to LCSO. Letter & information on traffic calming sent to citizen. No problem found; turned over to LCSO.	COMPLETED
2009 - 12	CR 44 (Bypass) – West of Estes Rd. & CR 44 – East of Hicks Ditch Rd. to CR 44A	County	6/10/2009	Speed Study of Corridor	Citizen requesting speed limit lowered from 55mph to 45mph on CR 44A (between CR 44-bypass, west of Estes Rd.) & CR 44 east of Hicks Ditch Rd. to CR 44A. Not warranted.	NOT WARRANTED
2009 - 13	Hancock Rd. / Sunburst Lane – Clermont	County	6/10/2009	Crash Data Report	Realtor requesting traffic accident data from 8/08 to 4/09; Crash data for 3-year period provided. Crash data provided.	COMPLETED
2009 - 14	Log house Rd. / CR 561 – Clermont	County	6/23/2009	Speed Study	Citizen request speed table & traffic signal in area, due to elementary school, no sidewalks, and speeding (55mph posted). Enforcement done.	COMPLETED
2009 - 15	Oak Avenue – Leesburg	County	8/19/2009	Speed Table	Citizen requesting speed table, due to consistent speeding in neighborhood with children present. Citizen advised LCSO was notified, but no change in situation. Letter & information on traffic calming mailed on 8/19/09. Unfounded per Law Enforcement.	COMPLETED
2009 - 22	CR 452 (Raintree Blvd. to S. Fishcamp Rd.)	County	9/9/2009	Crash Data	Campione Law Offices requested crash data for area; information submitted.	COMPLETED
2009 - 24	CR 561 & CR 455	County	12/22/2009	Crash Data	FDOT requested crash data history from 2005 thru 2008 on angled crashes at intersection. Copies of records & CD of images were mailed to them.	COMPLETED
2009 - 20	SR 19 (Bulldog Way to north of Fletcher Rd., including the Ranger station driveway)	FDOT	12/23/2009	Crash Data	FDOT requested crash data history from August 2009 to present; looking for new crashes. No new crashes were found.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed (continued)

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2009 - 25	SR 19 (Bulldog Way to north of Fletcher Rd., including the Ranger station driveway)	FDOT	12/23/2009	Crash Data	FDOT requested crash data history from August 2009 to present; looking for new crashes. No new crashes were found.	COMPLETED
2010 - 4	Round Lake Rd.	County	2/18/2010	Speed	Request from Mt. Dora PD to consider changing school speed from 25 to 20mph. Not urban area - speed limit will remain at 25mph in	COMPLETED
2010 - 3	CR 44A (from CR 437 to SR 44)	County	2/11/2010	Safety	Request from D. Dietz for Crash Data History, due to citizen wanting to lower speed limit from 55mph to 45mp in areas of CR437 & Black	NOT WARRANTED
2010 - 5	Max Hooks Rd. & CR 565A	County / FDOT	2/22/2010	Safety	City of Groveland (through Lake-Sumter MPO), requesting safety study to determine if 4-way stop is warranted for intersection. 4-way stop not warranted at this time. Area is properly signed, but additional signage maybe helpful as well as enforcement. Warning signs can be put up naming upcoming intersection.	COMPLETED
2010 - 10	SR 44 at Countryside Blvd & SR 44 at Whitney Rd	County	4/13/2010	Safety	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 11	US 27 @ Sawgrass Bay Blvd.	County	4/23/2010	Crash Data Report	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 12	SR 50 at Tuscanooga Rd	County	4/27/2010	Safety	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 13	US 27 @ Monarch Blvd.	County	5/28/2010	Crash Data Report	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 14	US 27/441 @ Register Rd./Cooke Dr.	County	5/28/2010	Crash Data Report	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 17	SR 50 @ Tuscannoga Rd.	State	7/1/2010	Safety Study	Request by Cpl. Bamasco safety review at intersection. Intersection operates efficiently, but will install intersection warning signs approaching the intersection. Also study showed northwest radius @ Tuscanoogs Rd. is worn. Lake County will be notified for consideration of pavement repair.	COMPLETED
2010 - 19	US 27 @ CR 561/Southern Breeze Dr.	County	7/16/2010	Crash Data Report	Crash Data record request from FDOT. Information sent to them.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests

Lake County Community Traffic Safety Team (CTST)

Safety / Speed Study Requests - Completed (continued)

Year & Number	Name of Project	Consultant	Date Project	Request	Comments	Status
2010 - 21	US 27 @ Oak Valley / Grassy Lake Rd. (Citrus Grove Rd>)	County	7/26/2010	Crash Data Report	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 22	SR 448 / Donnelly @ US 441	County	7/27/2010	Crash Data Report	Crash Data record request from FDOT. Information sent to them.	COMPLETED
2010 - 24	Orange Avenue (all 4-nodes) @ SR 19	County	8/5/2010	Safety Study	Internal analysis requestred for future FDOT study. Analysis completed on 8/11/10.	COMPLETED
2010 - 25	SR 44 @ Countryside Blvd.	State	8/25/2010	Safety Study	Crash Data requesting for intersection. Completed 8/26/10	COMPLETED
2010 - 28	Wyandotte Dr. - (Clermont)	County	9/10/2010	Safety	New Subdivision (with only 3-houses); Drivers are using street as 'cut-thru' and speeding, while children are playing in area. Request for posted speed limit signs. Speed limit signs installed 9/17/10.	COMPLETED
2010 - 30	SR 50 @ East Avenue	State	9/10/2010	Safety Study	FDOT requested crash data for intersection review. Completed 9/13/10.	COMPLETED
2010 - 35	CR 473 corridor	County	10/19/2010	Crash Data Report	Crash Data request from Cpl. Matt Bowden, LCSO, for period of 11/1/09 through 12/31/09. Information given to Cpl. Matt Bowden @ CTST meeting on 10/21/10.	COMPLETED

LEGEND

COMPLETED

Safety / Speed Study Requests